

NSP Transmission to Load (T-L) and Transmission to Transmission (T-T)
Interconnection Queue

Updated on: 2-Apr-20

NSP Queue No.	Queue Date (Received Interconnection Request Form)	Type of Interconnection		Customer	Expected Project Completion Date	Request Status (Evaluating/ Approved/ Denied/ Withdrawn)	Progress Stage (Phases: Planning Review, Engineering Review, Under Construction)
		T-L	T-T				
2013-001	23-Sep-13	x		NSPM	1-Jun-16	Approved	Completed
2013-002	1-Oct-13	x		GRE	1-Jun-16	Approved	Completed
2013-003	7-Oct-13	x		NSPW	1-Dec-17	Approved	Completed
2013-004	7-Oct-13	x		NSPW	1-Mar-16	Approved	Completed
2013-005	7-Oct-13	x		NSPW	1-Jun-17	Approved	Completed
2013-006	2-Dec-13	x		NSPM	15-Nov-15	Approved	Completed
2013-007	6-Dec-13	x		NSPM	1-Jun-16	Withdrawn	Withdrawn
2013-008	12-Dec-13	x		NSPW	1-Apr-15	Withdrawn	Withdrawn
2014-001	12-Mar-14		x	MKPC	1-Jan-18	Approved	Engineering Review
2014-002	20-Mar-14	x		SHKP	1-Oct-15	Approved	Completed
2014-003	2-Apr-14		x	GRE	1-May-17	Approved	Completed
2014-004	20-Mar-14	x		DPC	31-Mar-17	Approved	Completed
2014-005	28-Jul-14	x		CHAK	1-Oct-16	Withdrawn	Withdrawn
2014-006	7-Jul-14	x		NSPW	1-Apr-15	Approved	Completed
2014-007	11-Aug-14	x		DPC	1-Jun-16	Approved	Completed
2014-008	18-Aug-14	x		MKPC	1-Jan-18	Withdrawn	Withdrawn
2014-009	15-Sep-14	x		MPU	1-Dec-15	Approved	Completed
2014-010	16-Dec-14	x		NSPW	7-Jul-05	Withdrawn	Withdrawn
2015-001	16-Feb-15	x		SHKP	1-Dec-16	Approved	Completed
2015-002	18-May-15		x	GRE	31-May-19	Approved	Completed
2015-003	18-May-15		x	GRE	31-Mar-17	Approved	Completed
2015-004	7-Apr-15		x	WMU/GRE	31-May-19	Approved	Completed
2015-005	30-Oct-15	x		CHAK	1-Jun-18	Approved	Engineering Review
2015-006	30-Oct-15	x		GRE	1-Jan-17	Approved	Completed
2015-007	23-Oct-15	x		GRE	1-Dec-18	Approved	Completed
2016-001	1-Mar-16	x		OTP	1-Dec-19	Evaluating	Planning Review
2016-002	23-Mar-16	x		NSPM	1-May-21	Evaluating	Planning Review
2016-003	13-Jun-16	x		NSPW	1-Jun-21	Evaluating	Planning Review
2016-004	13-Jun-16	x		NSPW	15-Nov-19	Evaluating	Engineering Review
2016-005	13-Jun-16	x		NSPW	1-Jun-19	Evaluating	Planning Review
2016-006	13-Jun-16	X		NSPW	1-Sep-17	Approved	Completed

NSP Transmission to Load (T-L) and Transmission to Transmission (T-T)
Interconnection Queue

Updated on: 2-Apr-20

NSP Queue No.	Queue Date (Received Interconnection Request Form)	Type of Interconnection		Customer	Expected Project Completion Date	Request Status (Evaluating/ Approved/ Denied/ Withdrawn)	Progress Stage (Phases: Planning Review, Engineering Review, Under Construction)
		T-L	T-T				
2016-007	13-Jun-16	X		NSPW	18-Jul-18	Approved	Under Construction
2016-008	22-Jul-16		x	GRE	1-Sep-20	Approved	Under Construction
2016-009	19-Aug-16	X		GRE	1-Jun-19	Approved	Completed
2016-010	31-Oct-16	X		MLRS	1-Aug-18	Withdrawn	Withdrawn
2016-011	26-Oct-16	X		MVCLP	31-Mar-18	Approved	Completed
2016-012	17-Nov-16	X		GRE	31-Mar-18	Approved	Completed
2017-001	12-May-17		X	DPC	1-Mar-20	Evaluating	Planning Review
2017-002	12-May-17		X	DPC	1-Dec-20	Withdrawn	Withdrawn
2018-001	1-Aug-18		X	OTP	1-Mar-21	Evaluating	Planning Review
2018-002	8-Oct-18	X		NSPM	15-Oct-23	Evaluating	Planning Review
2018-003	10-Sep-18	X		NSPW	15-Sep-20	Approved	Engineering Review
2018-004	9-Oct-18	X		GRE	31-Oct-20	Approved	Engineering Review
2018-005	18-Oct-18	X		CITY OF SFLS	1-Sep-19	Denied	Denied
2018-006	1-Nov-18	X		NSPW	15-May-20	Evaluating	Planning Review
2018-007	12-Dec-18	X		NSPW	1-Jun-20	Approved	Engineering Review
2018-008	12-Dec-18	X		NSPW	15-May-20	Approved	Engineering Review
2018-009	12-Dec-18	X		NSPW	15-Dec-20	Approved	Engineering Review
2018-010	12-Dec-18	X		NSPW	15-Dec-20	Evaluating	Planning Review
2018-011	12-Dec-18	X		NSPW	15-Dec-20	Approved	Engineering Review
2018-012	12-Dec-18	X		NSPW	15-Oct-20	Evaluating	Planning Review
2018-013	12-Dec-18	X		NSPW	15-Dec-20	Approved	Engineering Review
2018-014	12-Dec-18	X		NSPW	15-Dec-19	Evaluating	Planning Review
2018-015	12-Dec-18	X		NSPW	15-Oct-20	Approved	Engineering Review
2019-001	20-Feb-19	x		GRE	1-Aug-20	Approved	Engineering Review
2019-002	2-Apr-19	X		NSPM	1-Sep-20	Evaluating	Engineering Review
2019-003	8-Apr-19	X		DPC	30-Jun-20	Approved	Engineering Review
2019-004	30-Apr-19	X		NSPM	15-Nov-20	Evaluating	Planning Review
2019-005	23-May-19	X		EREPC	1-Sep-20	Evaluating	Planning Review
2019-006	24-Jun-19	X		DPC	1-Nov-20	Evaluating	Planning Review
2019-007	10-Oct-19	X		NSPW	15-May-20	Evaluating	Planning Review
2019-008	10-Oct-19	X		NSPW	15-Jun-21	Evaluating	Planning Review

NSP Transmission to Load (T-L) and Transmission to Transmission (T-T)
Interconnection Queue

Updated on: 2-Apr-20

NSP Queue No.	Queue Date (Received Interconnection Request Form)	Type of Interconnection		Customer	Expected Project Completion Date	Request Status (Evaluating/ Approved/ Denied/ Withdrawn)	Progress Stage (Phases: Planning Review, Engineering Review, Under Construction)
		T-L	T-T				
2019-009	22-Oct-19	X		GRE	1-Apr-22	Evaluating	Planning Review
2020-001	17-Feb-20	X		City of Medford	1-Sep-20	Evaluating	Planning Review