



NSP Transmission to Load (T-L) and Transmission to Transmission (T-T)
Interconnection Queue

Updated on: 12-Oct-23

NSP Queue No.	Queue Date (Received Interconnection Request Form)	Type of Interconnection		Customer	Expected Project Completion Date	Request Status (Evaluating/ Approved/ Denied/ Withdrawn)	Progress Stage (Phases: Planning Review, Engineering Review, Under Construction)
		T-L	T-T				
2018-001	1-Aug-18		X	OTP	1-Mar-21	Evaluating	Planning Review
2018-002	8-Oct-18	X		NSPM	15-Oct-23	Evaluating	Planning Review
2019-009	22-Oct-19	X		GRE	1-Apr-22	Withdrawn	Withdrawn
2020-002	3-Apr-20	X		NSPM	15-Mar-21	Approved	Under Construction
2020-003	3-Apr-20	X		NSPM	15-Dec-21	Approved	Under Construction
2020-004	29-May-20	X		Shakopee Public Util.	31-Mar-23	Approved	Under Construction
2020-005	29-May-20	X		Shakopee Public Util.	1-Jun-25	Withdrawn	Withdrawn
2020-006	14-Oct-20	X		NSPW	15-May-22	Approved	Engineering Review
2020-007	14-Oct-20	X		NSPW	15-May-22	Approved	Engineering Review
2021-001	11-Mar-21		X	GRE	1-Jun-24	Withdrawn	Withdrawn
2021-002	23-Mar-21		X	GRE	1-Jun-22	Approved	Completed
2021-003	14-Sep-21	X		Envis	15-Aug-23	Approved	Engineering Review
2021-004	6-Oct-21	X		City of Chaska	2024	Approved	Engineering Review
2021-005	25-Oct-21	X		NSPM	15-Oct-25	Evaluating	Planning Review
2021-006	4-Nov-21	X		GRE	1-May-23	Approved	Under Construction
2021-007	22-Nov-21	X		GRE	1-Sep-24	Evaluating	Planning Review
2021-008	21-Dec-21	X		GRE	1-Jun-24	Withdrawn	Withdrawn
2022-001	19-Jan-22	X		City of Sauk Centre	16-Jul-05	Approved	Engineering Review
2022-002	9-Feb-22	X		GRE	1-Jun-24	Evaluating	Resubmitted with new ISD
2022-003	11-Feb-22	X		NSPM	15-Oct-23	Evaluating	Planning Review
2022-004	11-Feb-22	X		NSPM	15-Oct-23	Evaluating	Planning Review
2022-005	23-Feb-22	X		Copperwood Resources	1-Sep-24	Evaluating	Planning Review
2022-006	28-Mar-22	X		NSPM	15-Oct-24	Evaluating	Planning Review
2022-007	12-Apr-22	X		GRE	30-Nov-24	Approved	Engineering Review
2022-008	28-Sep-22	X		DPC	31-Dec-24	Evaluating	Planning Review
2022-009	5-Sep-22	X		OTP	31-Dec-24	Approved	Engineering Review
2022-010	14-Oct-22	X		GRE	1-Sep-24	Evaluating	Planning Review
2023-001	29-Mar-23	X		MMPA	31-Mar-26	Evaluating	Planning Review
2023-002	10-Apr-23	X		GRE	31-Dec-26	Evaluating	Planning Review
2023-003	12-Jul-23	X		GRE	26-Feb-26	Evaluating	Planning Review



NSP Transmission to Load (T-L) and Transmission to Transmission (T-T)
Interconnection Queue

Updated on: 12-Oct-23

NSP Queue No.	Queue Date (Received Interconnection Request Form)	Type of Interconnection		Customer	Expected Project Completion Date	Request Status (Evaluating/ Approved/ Denied/ Withdrawn)	Progress Stage (Phases: Planning Review, Engineering Review, Under Construction)
		T-L	T-T				
2023-004	20-Jul-23	X		NSPM	15-Jun-27	Evaluating	Planning Review
2023-005	8/9/20023	X		NSPM	15-Oct-25	Evaluating	Planning Review
2023-006	8/9/20023	X		NSPM	15-Oct-25	Evaluating	Planning Review
2023-007	8/9/20023	X		NSPM	30-Jun-28	Evaluating	Planning Review
2023-008	8/9/20023	X		NSPM	15-Oct-25	Evaluating	Planning Review
2023-009	8/9/20023	X		NSPM	15-Oct-25	Evaluating	Planning Review
2023-010	8/9/20023	X		NSPM	15-Oct-25	Evaluating	Planning Review
2023-011	8/9/20023	X		NSPM	15-Oct-24	Evaluating	Planning Review
2023-012	8/10/20023	X		NSPM	15-Oct-26	Evaluating	Planning Review
2023-013	8/10/20023	X		NSPM	15-Oct-26	Evaluating	Planning Review
2023-014	8/25/20023	X		Project Elk River	1-Jan-26	Evaluating	Planning Review
2023-015	8/29/20023	X		NSPM	15-Oct-26	Evaluating	Planning Review
2023-016	8/29/20023	X		NSPM	15-Dec-25	Evaluating	Planning Review
2023-017	3-Oct-23	X		GRE	1-Aug-25	Evaluating	Planning Review